

Appendix A

Existing Utilities

Summary of Existing Utilities

Utilities along Huron Church/Talbot Corridor	ALTERNATIVE 1A/1B										
	Length (m)	Howard to Cousineau	Cousineau Crossing (m)	Length (m)	Cousineau to Cabana	Cabana Crossing (m)	Length (m)	Cabana to Lambton	Lambton Crossing (m)	Length (m)	Lambton to E.C. Row
TELECOM											
Bell Canada - Underground	520	South	670	480	Existing Huron/Church	850	1030	North	450	300	North
							1400	South		630	South
							1780	Crossing		840	Crossing
Bell Canada - Overhead	1420	North		950	North	490	200	Crossing		180	Crossing
	850	South		350	South						
				100	Existing Huron/Church						
GAS											
Union Gas - Major	950	North	300	930	North	685	1260	North	750	880	Crossing
	1200	South		200	Crossing		270	South		980	North
	400	Crossing		740	Existing Huron/Church		940	Crossing			
Union Gas - Minor	350	Crossing	50	120	Existing Huron/Church	100	150	Crossing	20	200	Crossing
				150	Crossing						
E.L.K. Energy - Major											
E.L.K. Energy - Minor											
BP Gas - Major											
BP Gas - Minor											
MUNICIPAL											
City of Windsor - Storm											
375 DIA.									260	115	Crossing
										120	North
450 DIA.										81	Crossing
										67	North
525 DIA.										175	Crossing
											North
600 DIA.				110	North		43	Crossing			Crossing
							62	North			North
							103	South			
675 DIA.							127	North		121	Crossing
							91	South		27	North
750 DIA.							122	North			Crossing
							224	South		86	North
900 DIA.							414	North			Crossing
							324	South		91	North
1050 DIA.							33	Crossing		146	Crossing
										89	North
1200 DIA.							111	North			
							152	South			
1350 DIA.							95	North			
City of Windsor - Sanitary											
200 DIA.							140	South			
250 DIA.	130	North		290	North		145	North		33	Crossing
300 DIA.									245		
375 DIA.							196	Crossing		120	Crossing
										730	South
City of Windsor - Watermain											
100 DIA.											
150 DIA.											
200 DIA.	1252	North		166	North		120	Crossing	100	530	Crossing
	330	South									
250 DIA.							1350	South		710	South
										78	Crossing
300 DIA.									240		
400 DIA.				200	Crossing					390	Crossing
600 DIA.				200	Crossing					390	Crossing
HYDRO											
Enwin- Overhead			200				1200	South	600	900	South
							600	Crossing			
Enwin - Underground	1600	North in		2100	North in	600	90	Crossing			
	1400	North out		2100	North out						
Hydro One - Major											
Hydro One - Minor			370								
Hydro One - Transmission			1743								
Essex Power - Major	1000	South		1420	South	400					
Essex Power - Minor											
OTHERS											
District Energy - Windsor Utilities											
MaXess Networks - Fibre Optics - Major							750	South	400		
							265	Crossing			
MaXess Networks - Fibre Optics - Minor											
Detriot and Canada Tunnel											
Canadian Transit Corporation											
Total Length of Utility moved (km)	11.4		3.3	10.6		3.1	13.8		3.1	9.0	

Summary of Existing Utilities

Utilities along Huron Church/Talbot Corridor	ALTERNATIVE 2A/2B										
	Length (m)	Howard to Cousineau	Cousineau Crossing (m)	Length (m)	Cousineau to Cabana	Cabana Crossing (m)	Length (m)	Cabana to Lambton	Lambton Crossing (m)	Length (m)	Lambton to E.C. Row
TELECOM											
Bell Canada - Underground	523	South	670	480	Existing Huron/Church	850	0	North	450	0	North
							0	South		0	South
							600	Crossing		780	Crossing
Bell Canada - Overhead	1420	North		350	North	800	200	Crossing		180	Crossing
	850	South		100	Existing Huron/Church						
GAS											
Union Gas - Major	950	North	300	225	North	600	660	Crossing	750	880	Crossing
	1200	South		740	Existing Huron/Church					330	North
	400	Crossing									
Union Gas - Minor	350	Crossing	50	100	Existing Huron/Church	350	120	Crossing	20	200	Crossing
				30	Crossing						
E.L.K. Energy - Major											
E.L.K. Energy - Minor											
BP Gas - Major											
BP Gas - Minor											
MUNICIPAL											
City of Windsor - Storm											
300 DIA.	65	North									
375 DIA.	108	North							260	115	Crossing
450 DIA.	47	North								81	Crossing
525 DIA.										175	Crossing
600 DIA.							43	Crossing			Crossing
675 DIA.										121	Crossing
750 DIA.											Crossing
900 DIA.											Crossing
1050 DIA.							33	Crossing		146	Crossing
1200 DIA.											
1350 DIA.											
City of Windsor - Sanitary											
200 DIA.							140	North			
250 DIA.	130	North								33	Crossing
300 DIA.									130		
375 DIA.							32	Crossing		120	Crossing
City of Windsor - Watermain											
100 DIA.											
150 DIA.											
200 DIA.	1252	North					120	Crossing	100	350	Crossing
	330	South									
250 DIA.							1350	North		710	North
										78	Crossing
300 DIA.									240		
400 DIA.				200	Crossing					390	Crossing
600 DIA.				200	Crossing					390	Crossing
HYDRO											
Enwin- Overhead							600	Crossing	600	500	North
Enwin - Underground						1200	90	Crossing			
Hydro One - Major											
Hydro One - Minor											
Hydro One - Transmission											
Essex Power - Major	1000	South		1420	North	400					
Essex Power - Minor											
OTHERS											
District Energy - Windsor Utilities											
MaXess Networks - Fibre Optics - Major							265	Crossing	400		
MaXess Networks - Fibre Optics - Minor											
Detriot and Canada Tunnel											
Canadian Transit Corporation											
Total Length of Utility moved	8.6	0	1.0	3.8		4.2	4.3		3.0	5.6	

Summary of Existing Utilities

Utilities along Huron Church/Talbot Corridor	ALTERNATIVE 3										
	Length (m)	Howard to Cousineau	Cousineau Crossing (m)	Length (m)	Cousineau to Cabana	Cabana Crossing (m)	Length (m)	Cabana to Lambton	Lambton Crossing (m)	Length (m)	Lambton to E.C. Row
TELECOM											
Bell Canada - Underground	523	South	670	480	Existing Huron/Church	850	1030	North	450	300	North
							1400	South		630	South
							1780	Crossing		840	Crossing
Bell Canada - Overhead	1420	North		950	North	490	200	Crossing		180	Crossing
	850	South		350	South						
				100	Existing Huron/Church						
GAS											
Union Gas - Major	1200	North	260	930	North	685	1260	North	750	880	Crossing
	450	Crossing		200	Crossing		270	South		980	North
				740	Existing Huron/Church		940	Crossing			
Union Gas - Minor	350	Crossing	50	120	Existing Huron/Church	100	150	Crossing	20	200	Crossing
				150	Crossing						
E.L.K. Energy - Major											
E.L.K. Energy - Minor											
BP Gas - Major											
BP Gas - Minor											
MUNICIPAL											
City of Windsor - Storm											
375 DIA.									260	115	Crossing
										120	North
450 DIA.										81	Crossing
										67	North
525 DIA.										175	Crossing
											North
600 DIA.				110	North		43	Crossing			Crossing
							62	North			North
							103	South			
675 DIA.							127	North		121	Crossing
							91	South		27	North
750 DIA.							122	North			Crossing
							224	South		86	North
900 DIA.							414	North			Crossing
							324	South		91	North
1050 DIA.							33	Crossing		146	Crossing
										89	North
1200 DIA.							111	North			
							152	South			
1350 DIA.							95	North			
City of Windsor - Sanitary											
200 DIA.							140	South			
250 DIA.				290	North		145	North		33	Crossing
300 DIA.									245		
375 DIA.							196	Crossing		120	Crossing
										730	South
City of Windsor - Watermain											
100 DIA.											
150 DIA.											
200 DIA.	1252	North		166	North		120	Crossing	100	530	Crossing
	330	South		66	Crossing						
250 DIA.							1350	South		710	South
									240	78	Crossing
300 DIA.											
400 DIA.				200	Crossing					390	Crossing
600 DIA.				200	Crossing					390	Crossing
HYDRO											
Enwin- Overhead			200				1200	South	600	900	South
							600	Crossing			
Enwin - Underground	1600	North in		2100	North in	600	90	Crossing			
				1140	North out						
Hydro One - Major											
Hydro One - Minor											
Hydro One - Transmission											
Essex Power - Major	1000	South		1420	South	400					
Essex Power - Minor											
OTHERS											
District Energy - Windsor Utilities											
MaXess Networks - Fibre Optics - Major							750	South	400		
							265	Crossing			
MaXess Networks - Fibre Optics - Minor											
Detriot and Canada Tunnel											
Canadian Transit Corporation											
Total Length of Utility moved	9.0		1.2	9.7		3.1	13.8		3.1	9.0	

Appendix B

Typical Cross-Sections

METRIC

PLATE No
CONT No XXXX-XXXX
WP No XXX-XX-XX




TYPICAL SECTIONS
Survey _____ Revised _____

SHEET
XXX


DETROIT RIVER INTERNATIONAL CROSSING
TYPICAL SECTIONS
HIGHWAY 3/HURON CHURCH ROAD CORRIDOR

TYPICAL 6-LANE URBAN FREEWAY SECTION WITH 2-LANE SERVICE ROADS ON BOTH SIDES



CONCEPTUAL

TYPICAL 6-LANE URBAN FREEWAY SECTION WITH 2-LANE SERVICE ROADS ON BOTH SIDES WITH MUNICIPAL DRAIN



ALTERNATIVE 1A

SCALE



METRIC

PLATE No
CONT No XXXX-XXXX
WP No XXX-XX-XX




TYPICAL SECTIONS
Survey _____ Revised _____


SHEET
XXX

DETROIT RIVER INTERNATIONAL CROSSING
TYPICAL SECTIONS
HIGHWAY 3/HURON CHURCH ROAD CORRIDOR

TYPICAL BELOW-GRADE 6-LANE URBAN FREEWAY SECTION WITH ONE-WAY SERVICE ROADS



TYPICAL BELOW-GRADE 6-LANE URBAN FREEWAY SECTION WITH ONE-WAY SERVICE ROADS AND MUNICIPAL DRAIN



CONCEPTUAL

ALTERNATIVE 1B

SCALE



METRIC

PLATE No
CONT No XXXX-XXXX
WP No XXX-XX-XX




TYPICAL SECTIONS


SHEET
XXX

DETROIT RIVER INTERNATIONAL CROSSING
TYPICAL SECTIONS
HIGHWAY 3/HURON CHURCH ROAD CORRIDOR


TYPICAL 6-LANE URBAN FREEWAY SECTION ADJACENT TO HIGHWAY 3
NOISE BARRIER ON NORTH SIDE WITH NO SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



TYPICAL 6-LANE URBAN FREEWAY SECTION ADJACENT TO HIGHWAY 3
NOISE BARRIER ON NORTH SIDE WITH NO SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



TYPICAL 6-LANE URBAN FREEWAY SECTION ADJACENT TO HURON CHURCH ROAD
NOISE BARRIER ON NORTH SIDE WITH NO SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



CONCEPTUAL

ALTERNATIVE 2A

SCALE



METRIC

PLATE No
CONT No XXXX-XXXX
WP No XXX-XX-XX




DETROIT RIVER INTERNATIONAL CROSSING
TYPICAL SECTIONS
HIGHWAY 3/HURON CHURCH ROAD CORRIDOR


TYPICAL SECTIONS

SHEET
XXX


TYPICAL 6-LANE URBAN FREEWAY SECTION ADJACENT TO HIGHWAY 3
NOISE BARRIER ON NORTH SIDE WITH TWO-WAY SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



TYPICAL 6-LANE URBAN FREEWAY SECTION ADJACENT TO HIGHWAY 3
NOISE BARRIER ON NORTH SIDE WITH TWO-WAY SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



TYPICAL 6-LANE URBAN FREEWAY SECTION ADJACENT TO HURON CHURCH ROAD
NOISE BARRIER ON NORTH SIDE WITH TWO-WAY SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



CONCEPTUAL

ALTERNATIVE 2A

SCALE



**DETROIT RIVER INTERNATIONAL CROSSING
TYPICAL SECTIONS
HIGHWAY 3/HURON CHURCH ROAD CORRIDOR**

METRIC


PLATE No
CONT No XXXX-XXXX
WP No XXX-XX-XX




TYPICAL SECTIONS

**SHEET
XXX**


TYPICAL BELOW GRADE 6-LANE URBAN FREEWAY SECTION ADJACENT TO HIGHWAY 3
NOISE BARRIER ON NORTH SIDE WITH NO SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



TYPICAL BELOW GRADE 6-LANE URBAN FREEWAY SECTION ADJACENT TO HIGHWAY 3
NOISE BARRIER ON NORTH SIDE WITH NO SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



TYPICAL BELOW GRADE 6-LANE URBAN FREEWAY SECTION ADJACENT TO HURON CHURCH ROAD
NOISE BARRIER ON NORTH SIDE WITH NO SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



CONCEPTUAL

ALTERNATIVE 2B

SCALE



**DETROIT RIVER INTERNATIONAL CROSSING
TYPICAL SECTIONS
HIGHWAY 3/HURON CHURCH ROAD CORRIDOR**


METRIC

PLATE No
CONT No XXXX-XXXX
WP No XXX-XX-XX


TYPICAL SECTIONS

**SHEET
XXX**


TYPICAL BELOW GRADE 6-LANE URBAN FREEWAY SECTION ADJACENT TO HIGHWAY 3
NOISE BARRIER ON NORTH SIDE WITH TWO-WAY SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



TYPICAL BELOW GRADE 6-LANE URBAN FREEWAY SECTION ADJACENT TO HIGHWAY 3
NOISE BARRIER ON NORTH SIDE WITH TWO-WAY SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



TYPICAL BELOW GRADE 6-LANE URBAN FREEWAY SECTION ADJACENT TO HURON CHURCH ROAD
NOISE BARRIER ON NORTH SIDE WITH TWO-WAY SERVICE ROAD ON SOUTH SIDE OF URBAN FREEWAY



ALTERNATIVE 2B

CONCEPTUAL

SCALE



METRIC

PLATE No
CONT No XXXX-XXXX
WP No XXX-XX-XX




TYPICAL SECTIONS
Survey _____ Revised _____


SHEET
XXX

DETROIT RIVER INTERNATIONAL CROSSING
TYPICAL SECTIONS
HIGHWAY 3/HURON CHURCH ROAD CORRIDOR

CUT AND COVER TUNNEL SECTION



CUT AND COVER TUNNEL SECTION WITH MUNICIPAL DRAIN



CONCEPTUAL

ALTERNATIVE 3

SCALE




Appendix C


Construction Methods

ALTERNATIVE 1A


Existing Conditions



Clear Land Within Proposed R.O.W.




Construct New Huron Church Road




ALTERNATIVE 1A (CON'T)


Relocate Traffic to New Huron Church Road & Construct Highway 401




Install Noise Walls & Barriers



Open Traffic on Highway 401




ALTERNATIVE 1A (CON'T)




ALTERNATIVE 1B


Existing Conditions



Clear Land Within Proposed R.O.W.




Excavate Trenches for Retaining Walls




ALTERNATIVE 1B (CON'T)


Place Reinforcement & Pour Concrete for Retaining Walls



Construct New Huron Church Road




Relocate Traffic to New Huron Church Road & Excavate




ALTERNATIVE 1B (CON'T)


Install Drainage & Construct Highway 401




Install Barriers & Complete Finishes



Open Traffic on Highway 401




ALTERNATIVE 1B (CON'T)




ALTERNATIVE 2A


Existing Conditions



Clear Land Within Proposed R.O.W.




Construct Highway 401




ALTERNATIVE 2A (CON'T)


Install Noise Walls & Barriers



Open Traffic on Highway 401




Finish Surface




ALTERNATIVE 2B


Existing Conditions



Clear Land Within Proposed R.O.W.




Excavate Trenches for Retaining Walls




ALTERNATIVE 2B (CON'T)


Place Reinforcement & Pour Concrete for Retaining Wall



Excavate




Install Drainage & Construct Highway 401




ALTERNATIVE 2B (CON'T)


Install Barriers & Complete Finishes



Open Traffic on Highway 401




Finish Surface




ALTERNATIVE 3


Existing Conditions



Temporary Paving




Relocate NB Traffic & Adjust Existing Roadway




ALTERNATIVE 3 (CON'T)


Relocate SB Traffic & Excavate Trenches for Retaining Walls for SB Tunnel



Place Reinforcement & Pour Concrete for Retaining Walls




Excavate 1st Level




ALTERNATIVE 3 (CON'T)


1st Level Struts & Excavate 2nd Level



2nd Level Struts & Excavate 3rd Level




Construct Base & Remove 2nd Level Struts




ALTERNATIVE 3 (CON'T)


Construct Side Walls



Construct Roof & Remove 1st Level Struts




Backfill & Temporary Paving




ALTERNATIVE 3 (CON'T)


Relocate Traffic & Excavate Trench for Retaining Wall for NB Tunnel



Place Reinforcement & Pour Concrete for Retaining Wall




Excavate 1st Level




ALTERNATIVE 3 (CON'T)


1st Level Struts & Excavate 2nd Level



2nd Level Struts & Excavate 3rd Level




Construct Base & Remove 2nd Level Struts




ALTERNATIVE 3 (CON'T)


Construct Side Walls



Construct Roof & Remove 1st Level Struts




Backfill, Paving & Complete In-Tunnel Finishes & Systems




ALTERNATIVE 3 (CON'T)

Relocate Traffic & Adjust SB Roadway



Finish Surface



Appendix D
Conceptual Construction Staging
Cross-Sections

METRIC

PLATE No
CONT No XXXX-XXXX
WP No XXX-XX-XX




TYPICAL SECTIONS

SHEET
XXX

DETROIT RIVER INTERNATIONAL CROSSING
CONCEPTUAL CONSTRUCTION
STAGING CROSS-SECTIONS
HIGHWAY 3 CORRIDOR
WIDEN MINIMUM TO NORTH
REALIGN MUNICIPAL DRAIN

ALTERNATIVE 1A



CONCEPTUAL

SCALE



DETROIT RIVER INTERNATIONAL CROSSING
 CONCEPTUAL CONSTRUCTION
 STAGING CROSS-SECTIONS
 HURON CHURCH ROAD CORRIDOR

WIDEN EQUALLY ON BOTH SIDES
ALTERNATIVE 1B


METRIC

PLATE No
 CONT No XXXX-XXXX
 WP No XXX-XX-XX



TYPICAL SECTIONS

SHEET
 XXX



CONCEPTUAL

SCALE



DETROIT RIVER INTERNATIONAL CROSSING
 CONCEPTUAL CONSTRUCTION
 STAGING CROSS-SECTIONS
 HIGHWAY 3 CORRIDOR

WIDEN EQUALLY ON BOTH SIDES
 REALIGN MUNICIPAL DRAIN

ALTERNATIVE 1B


METRIC

PLATE No
 CONT No XXXX-XXXX
 WP No XXX-XX-XX



TYPICAL SECTIONS

SHEET
 XXX



CONCEPTUAL


SCALE
 1:50 = 2:1
 Reduced

DETROIT RIVER INTERNATIONAL CROSSING
 CONCEPTUAL CONSTRUCTION
 STAGING CROSS-SECTIONS
 HURON CHURCH ROAD CORRIDOR
 WIDEN EQUALLY ON BOTH SIDES


ALTERNATIVE 3

CONCEPTUAL

METRIC

PLATE No	
CONT No XXXX-XXXX WP No XXX-XX-XX	
TYPICAL SECTIONS	
Survey	Revised

SHEET
XXX



SCALE



METRIC

PLATE No
 CONT No XXXX-XXXX
 WP No XXX-XX-XX

TYPICAL SECTIONS


Survey _____ Revised _____

SHEET
 XXX

DETROIT RIVER INTERNATIONAL CROSSING
 CONCEPTUAL CONSTRUCTION
 STAGING CROSS-SECTIONS
 HIGHWAY 3 CORRIDOR

WIDEN TO SOUTH
 MAINTAIN EXISTING DRAIN

ALTERNATIVE 3








CONCEPTUAL

SCALE



Appendix E
Concepts at Municipal Drain
Crossings



29.45
29.45






FILENAME: C:\ORIC\16_Structural\CADD\Turkey Creek Bridge\Sketch1-Alt 1A.dwg
PLDATE: Feb 06, 2007 - 4:24pm



DRIC-PRACTICAL ALTERNATIVES
ALTERNATIVE "1A" - HIGHWAY 401 AT GRADE AT TURKEY CREEK
WITH WB AND EB SERVICE ROADS ON THE SIDES RESPECTIVELY

METRIC
DIMENSIONS ARE IN METRES
AND/OR MILLIMETRES
UNLESS OTHERWISE SHOWN

SKETCH 1





FILENAME: D:\CADD\16_Structural\CADD\Turkey Creek Bridge\Sketch2-Alt 1B.dwg
 PLOTDATE: Feb 06, 2007 4:25pm

URS



DRIC-PRACTICAL ALTERNATIVES
 ALTERNATIVE "1B" - HIGHWAY 401 IN TUNNEL UNDER TURKEY CREEK
 WITH WB AND EB SERVICE ROADS ON THE SIDES RESPECTIVELY

METRIC
 DIMENSIONS ARE IN METRES
 AND/OR MILLIMETRES

SKETCH 2



PLAN
1:100





FILENAME: G:\DRIC\16_Structural\CAD\Turkey Creek Bridge\Sketch3-At 2A.dwg
 PLOTDATE: Feb 05, 2007 - 4:28pm




DRIC-PRACTICAL ALTERNATIVES
 ALTERNATIVE "2A" - HIGHWAY 401 AT GRADE AT TURKEY CREEK,
 SOUTH OF HWY 3 (TALBOT ROAD/HURON CHURCH ROAD)

METRIC
 DIMENSIONS ARE IN METRES
 AND/OR MILLIMETRES
 UNLESS OTHERWISE SHOWN


SKETCH 3



PLAN
1:100



SECTION "A-A"
1:40



SECTION "B-B"
1:50



FILENAME: D:\DRIC\16_Structure\CADD\Turkey Creek Bridge\Sketch4-Alt 2B.dwg
PLOTDATE: Feb 05, 2007 - 2:12pm




DRIC-PRACTICAL ALTERNATIVES
ALTERNATIVE "2B" - HIGHWAY 401 IN TUNNEL UNDER TURKEY CREEK,
SOUTH OF HWY 3 (TALBOT ROAD/HURON CHURCH ROAD)

METRIC
DIMENSIONS ARE IN METRES
AND/OR MILLIMETRES
UNLESS OTHERWISE SHOWN


SKETCH 4



PLAN
1:100



SECTION "A-A"
1:25



SECTION "B-B"
1:25



FILENAME: C:\DRIC\16_Structure\CADD\Turkey Creek Bridge\Sketch5-Alt 2B-MODIFIED.dwg
PLOTDATE: Feb 05, 2007 - 4:37 pm

URS


DRIC-PRACTICAL ALTERNATIVES
ALTERNATIVE "2B-MODIFIED" - HWY 401 ABOVE TURKEY CREEK CULVERT,
SOUTH OF HEY 3 (TALBOT ROAD AND HURON CHURCH ROAD)

METRIC
DIMENSIONS ARE IN METRES
AND/OR MILLIMETRES
UNLESS OTHERWISE SHOWN


SKETCH 5



PLAN
1:100



SECTION "A-A"
1:50



SECTION "B-B"
1:50




FILENAME: C:\DRIC\16_Structural\CADD\Turkey Creek Bridge\Sketch6-Alt 3.dwg
 PLOTDATE: 05/05/2007 2:29pm



DRIC-PRACTICAL ALTERNATIVES
 ALTERNATIVE "3" - HIGHWAY 401 IN TUNNEL UNDER TURKEY CREEK
 WITH WB AND EB SERVICE ROADS ABOVE THE TUNNEL

METRIC
 DIMENSIONS ARE IN METRES
 AND/OR MILLIMETRES
 UNLESS OTHERWISE SHOWN

SKETCH 6



FILENAME: O:\DRIC\19_WaterResources\Cadd\Siphon_Profile_Typical.dwg
 PLOTDATE: Feb 13, 2007 - 1:03pm
 PLOTTED BY: sxdrummo


DETROIT RIVER INTERNATIONAL CROSSING STORMWATER MANAGEMENT STUDY SIPHON OPTION		FIGURE 5-1 JANUARY 2007 AS INDICATED

Appendix F

Construction Duration and Resource Requirements

**Basic Tunnel Civil Structural Works (Caisson Wall System)
Schedule Estimation**

Cycle time for a tunnel -half twin box 200 m modular length item 2-12



Schedule Allow the construction of the ramps concurrently with the box tunnel section construction within the 3 year time frame(750 working days)

Method Assume 4m or less below grade using no caisson wall, by open cut method for shallow grade transition

Design Propose to use caisson wall as permanent wall integrating with concrete wall for the entire tunnel and ramp sections

Design Propose to allow the caisson to a deeper toe level to achieve lateral resistance and water level cut off .Thus omitting the use slab footing for the retaining wall. Space ,time and cost saving can be achieved

210 net working days for 1 st cycle of 200m half-twin box thus, 1000m(1 km) it need 5 X 200m section-crews
 $210 + 85 \times 5 = 635$ net workingdays, ie 2.6 years for 1st half 6km
 $635 + 210 = 845$ working days ie 3.4 years for the 2 nd half 6 km
To complete within 4.7 years, including all Civil /M&E works
 Propose to use 51 caisson drilling rigs for full swing construction period
10 crew /10 hour day shift for both twin section, North &South bounds.

10 hour day shift
51 caisson drilling rigs /day shift Detail breakdown:
 30 (6# drill rigs/200m-section) x 5 sections/1 km x 1 half-twin box section
 15 drill rigs for the 6km 2nd -half twin box
 6 drill rigs for 6 ramp-tunnels
 30 Excavator CAT320 Front end loader/dozers (500m3/day/equipment)
 15 Cranes (50 ton)
 120 Tri-axle Trucks(20 ton) (10 loads /truck/day)

Overall Construction Schedule Estimation	
Basic tunnel and Ramp Structures and at grade roadworks	3.4 years
M& E supply and installation	1 year
Testing and commissioning	0.3 year
Target Total Required Time	4.7 years

Concrete Pour Estimation		Excavation Estimation at peak period	
Caisson Wall	51x 16= 820 m3/day	base Slab	10k m3/day
Slabs	24x25x1.5x2=1800m3/day	ramp:	2k m3/day
Peak period	Total 2620m3/day		12k m3/day
	92 truck-round trips/day		Total Volume /day
	200 truck-round trips/day		1200 truck-round trips/ 10 loads/truck/day
	292 truck-round trips/day		120 trucks/day
	49 trucks/day		

Reference Caisson production rate project records:			
DVP high mast light, 2001	1m dia	12-18 m deep	1#/rig/ day shift by Anchor Shoring
Kennedy/Morningside	1.2m-dia	9m deep	1#/night shift
Singapore MRT Yishun Line 1986	1m dia	20-25m deep	1#/rig/day shift by GTM-Coignet/Trevi 960# in 10months, with no casing, using bentonite slurry to stabilise borehole

Basic Civil Works (At Grade Road Alternative)

Schedule Estimation -Use range approach

Cycle time for a modular range of 1500m (1.5 km)

(Exact Material Quantity To Be determined in cost estimate)

Areas	Activity Items	Quantity	unit	Production rate/day	Estimated Duration days	Target months	Equipment	nos. of months																																															
								1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
Typical Items For the Expressway																																																							
	site clearance/top soil removal		L.S.			3	excavator dozer, backhoe	[Gantt bar from month 1 to 3]																																															
	grading-cut and fill		L.S.			3	scraper	[Gantt bar from month 2 to 5]																																															
	underground services		L.S.				excavator	[Gantt bar from month 3 to 6]																																															
	subgrade compaction		L.S.			3	30 ton compactor	[Gantt bar from month 4 to 7]																																															
	Catch Basin																																																						
	subdrain	10,500	m	400	27	1.5		[Gantt bar from month 5 to 7.5]																																															
	Granular A 300mm thk.	15,000	m-lane	250	60	3	truck dozer	[Gantt bar from month 6 to 12]																																															
	100 mm open grade Drainage Layer	15,000	m-lane	250	60	3	front-end loader compactor	[Gantt bar from month 7 to 13]																																															
	260 mm thk. Plain Conc Pavement	9,000	m-lane	400	23	1.5	paving machine truck	[Gantt bar from month 10 to 12.5]																																															
	Shoulder Paving 4 X 3m wide	6,000	m-lane	400	15	1		[Gantt bar from month 11 to 12.5]																																															
	Barrier Wall	4,500	m	300	15	1	crane	[Gantt bar from month 13 to 14.5]																																															
	Noise Wall	3,000	m	60	50	2		[Gantt bar from month 14 to 16]																																															
	Light pole(High Mast)	15	ea		2	2		[Gantt bar from month 15 to 17]																																															
								1 st CREW for 3 km Freeway complete in 19 months																																															
								2 CREWs for 6 km Freeway complete in 19 months																																															
								2 x 1st crew for the 3 km Service Road complete in 21 months																																															
Typical Items For the Services Road(optional)																																																							
	site clearance/top soil removal		L.S.			3	excavator dozer, backhoe	[Gantt bar from month 1 to 3]																																															
	grading-cut and fill		L.S.			3	scraper	[Gantt bar from month 2 to 5]																																															
	underground services		L.S.				excavator	[Gantt bar from month 3 to 6]																																															
	subgrade compaction		L.S.			2	30 ton compactor	[Gantt bar from month 4 to 6]																																															
	Catch Basin																																																						
	subdrain	6,000	m	400	15	1		[Gantt bar from month 5 to 6.5]																																															
	Granular B 500 mm thk	12,000	m-lane	200	60	3	truck dozer	[Gantt bar from month 6 to 12]																																															
	Granular A 300mm thk.	12,000	m-lane	250	50	2	front-end loader compactor	[Gantt bar from month 7 to 12]																																															
	Conc. Curb and Gutter	6,000	m	200	30	1.5		[Gantt bar from month 8 to 10.5]																																															
	150 mm thk. Hot Mix	12,000	m-lane	400	30	1.5	paving machine	[Gantt bar from month 10 to 11.5]																																															
	Shoulder	3,000	m	400	75	4		[Gantt bar from month 11 to 15]																																															
	Sidewalk	3,000	m	100	30	1.5		[Gantt bar from month 12 to 13.5]																																															
	Landscape Area	12,000	m2	600	20	1		[Gantt bar from month 15 to 16]																																															

Basic Civil Works (At Grade Road Alternative)

Schedule Estimation -Use range approach

Cycle time for a modular range of 1500m (1.5 km)

(Exact Material Quantity To Be determined in cost estimate)

Areas	Activity Items	Quantity	unit	Production rate/day	Estimated Duration days	Target months	Equipment	nos. of months																																															
								1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48
								Use 4 crews for the entire 6km Service Roads in 21 months																																															
	Light pole																																																						
	Underpass for the entire 6km range, proceed in 2- 3km zones concurrently.																																																						
	Caisson wall	6,400	m	28	230	11	14 Drill rigs/3km zone	[Blue bar from month 1 to 11]																																															
	2x(1600+1600x2/2)=6400m																																																						
	Excavation	750,000	m3	3000	250	12	8 excavators	[Brown bar from month 1 to 12]																																															
	(1600+3200/2)x 6.5x 36						8 dozers/loaders																																																
	Seal Wall	6,400	m	40	160	8		[Grey bar from month 13 to 21]																																															
	grading and road refer to the main road Schedule																																																						
	Road/Bridge Crossings and Creek Crossing	10	Ea				2-3 crews, 1 crew /bridge																																																
	Caisson foundation						Drill rigs	[Blue bars for 1st 5-bridges (months 1-5) and 2nd 5-bridges (months 13-17)]																																															
	Foundation capping beam							[Black bars for 1st 5-bridges (months 1-5) and 2nd 5-bridges (months 13-17)]																																															
	Piers							[Black bars for 1st 5-bridges (months 1-5) and 2nd 5-bridges (months 13-17)]																																															
	Bridge Beam Placing						crane	[Black bars for 1st 5-bridges (months 1-5) and 2nd 5-bridges (months 13-17)]																																															
	Bridge Deck						truck	[Grey bars for 1st 5-bridges (months 1-5) and 2nd 5-bridges (months 13-17)]																																															
	Bridge furniture							[Green bars for 1st 5-bridges (months 1-5) and 2nd 5-bridges (months 13-17)]																																															
	Paving						paving machine	[Black bars for 1st 5-bridges (months 1-5) and 2nd 5-bridges (months 13-17)]																																															

Earth moving	underpass: 3000m3max/day @peak period, ie 300 loads/day (300 truck-trips/day)	30 trucks/day	10 loads/truck/day
	initial overall excavation/grading: 300 loads/day (300 truck-trips/day)	30 trucks/day	10 loads/truck/day
	road grading total say 40mx6kmx1m		
	240,000m3		
	underpass total 750,000m3		
	overall total 1,000,000m3 approx.		

Concrete caisson volume 28#x14 m3/# =400 m3/day